

201 Third Street P.O. Box 24 Henderson, KY 42419-0024 270-827-2561 www.bigrivers.com

October 3, 2018

RE: Big Rivers Electric Corporation's D.B. Wilson Station annual CCR fugitive dust control report 257.80 air criteria (7)(c)

Per 257.80 (7) (c) an annual fugitive dust control report must be created in response to how the fugitive dust control plan was utilized in the past year. The plan went into effect on October 19, 2015 and was placed on the publically accessible website. Since that time, no citizen complaints have been filed with Big Rivers Electric Corporation. In order to control the fugitive dust Big Rivers Electric Corporation has taken the following steps:

- Suppressed dust through the use of a water truck at the facility
- The water truck contractor is continuing to use pressurized directional nozzles to facilitate removal of fines from the road surface.
- The facility is continuing to utilize a sprinkler system to control fugitive dust as needed at the concrete pad, where CCR material is staged.

Crushed stone was also applied to repair road surfaces and in addition helped with fugitive dust suppression in these areas. The water trucks were operated year round as the temperature allowed. No corrective measures are needed at this time.