



201 Third Street
P.O. Box 24
Henderson, KY 42419-0024
270-827-2561
www.bigrivers.com

October 6, 2017

Re: *Corrective Actions at Big Rivers Electric Corporation's D.B. Wilson Station CCR Landfill Resulting from the "CCR Landfill Annual Inspection Report"*

Associated Engineers Inc. prepared a "CCR Landfill Annual Inspection Report" for Big Rivers Electric Corporation's D.B. Wilson Station landfill. The report is available for full review on Big Rivers Electric Corporation's CCR website.

In the report, Associated Engineers Inc. identified two deficiencies. The noted deficiencies and the corrective actions are as follows:

1) "Some saturated areas occur along the east side of the landfill and may potentially contribute to instability of the slope toe."

Corrective Action: French drains were installed to reduce the potential for saturated areas to negatively impact the slope stability.

2) "An area of recently placed cover material on the upper bench will block drainage from an adjacent area of uncovered CCR material and cause ponding of water on the bench."

Corrective Action: The referenced area was included as part of the ongoing annual landfill closure process.